



**DEPARTMENT OF PARKS AND RECREATION  
DIVISION OF BOATING AND WATERWAYS  
PROJECT COMPLETION SUMMARY  
REPORT DATE: April 26, 2016**

## Project Summary:

The Division of Boating and Waterways provided \$4,940,000 in grant funding for improvements to the Channel Islands Boat Launching Facility project on the Channel Islands Harbor in Ventura County. Improvements included demolition of the existing ramp and construction of a new six-lane boat launching ramp with turnaround and ready lanes, installation of three new boarding floats, slope protection, reconfiguration/repaving of the parking area, sidewalks and curbs, storm drainage, demolition of the existing restroom and construction of a new restroom, utilities, a boat wash down area, and project credit sign. These improvements will increase boating access, provide safety, and enjoyment to boaters for another 20 years.



Project Credit Sign



Boat Launch Ramp and Pile-Guided Boarding Floats

## Project Details:

### Project

- Channel Islands BLF (936)
- Agreement #07-101-304 Planning
- Agreement #11-101-303 Construction

### Receiving Agency

- Ventura County

### Project Location

- Curlew Way, Oxnard, CA 93035
- Ventura County

### Funding Source

- FY 2007/08 & FY 2011/12, Harbors and Watercraft Revolving Fund

### Grant Award

- \$430,000 FY 2007/08
- \$4,510,000 FY 2011/12

### Total Project Cost

- \$4,478,061.82

### Grant Reimbursement

- \$4,301,557.82

### Project Metrics

	Original	Improved
Launch Lanes	6	6
Parking	196	161
Annual User Days	60,640	83,380
Annual Launches	16,000	22,000

### Legislative Districts

- Senate – District 19
- Assembly – District 37

### Project Completion Date

- April 26, 2016

## PROJECT COMPLETION SUMMARY CONTINUED



Parking Area



Boat Ready and Wash Down Lanes

## PROJECT COMPLETION SUMMARY CONTINUED



Restroom



Restroom Interior